

**Franklin Township, Adams County
Board of Supervisors Workshop Meeting**

June 18, 2020

SUPERVISORS PRESENT: Henry Crushong, Jr., Chris Santay, and Matt Williams

OTHERS PRESENT: Susan Plank, Secretary/Treasurer. Curtis MacBeth, Roadmaster, Dominic Picarelli and Brandon Guiher, KPI Technologies, Inc.

The workshop, held at the Franklin Township Municipal Building, was called to order at 7:10 p.m. by Supervisor Williams.

Military Museum on Crooked Creek Road

Dominic Picarelli, KPI Technologies discussed the Waivers that were being asked for and explained each one to the Board so that they had a better understanding of them. There was much discussion on the road improvements, access in and out of the Museum and how far back the trees should be planted. The Board would like Dominic and Brandon to be at the meeting with the Bucks to discuss the road improvements. Susan Plank, Secretary/Treasurer was instructed to set the meeting up and confirm that Eric Johnston, Johnston Engineering would be present.

Hilltown Road Bridge Replacement

Brandon Guiher, KPI Technologies if he could have the GPC signed for DEP so that he can send that in. Supervisor Santay asked how the permit was good for once the Township received it. Brandon replied that it would be good for two (2) years. Curt MacBeth, Roadmaster informed the Board that they need to make a decision if the Township is going to do the project or not because it is ninety (90) days from signed contract to delivery of bridge. Supervisor Santay asked why the Township went with a four (4) sided box culvert and Curtis MacBeth replied that Keystone Concrete Products thought it would be cheaper to put this type of structure in. Brandon Guiher informed the Board that DEP is going to require that the box culvert be sunk into the stream at least a foot or two so that there is natural stream bottom. Brandon informed everyone that he would add two (2) feet to the culvert so that there is plenty of natural stream bottom. Curtis MacBeth informed the Board that this would need to be re-advertised and Susan Plank, Secretary/Treasurer agreed. Susan Plank, Secretary/Treasurer informed the Board that there is not enough time to get this advertised to be open for the July Board of Supervisors meeting. It would be advertised and open at the August Board of Supervisors meeting and awarded at that time which would push the delivery date to November. It was discussed that this project would be paid out of the General Fund and not Liquid Fuels so save money. It was also discussed to complete the project next year because of the time frame of getting the box culvert bid, awarded and delivered.

MOTION by Supervisor Santay, seconded by Supervisor Crushong to have Susan Plank, Secretary/Treasurer to advertise for a 6' Box Culvert for Hilltown Road bridge replacement. Motion carried, 3-0.

Jeff Richards Driveway Permit

Brandon Guiher, KPI Technologies informed the Board that the swale is done but he was not sure how deep it is, but it does go all the way out to Chambersburg Road. Brandon informed the Board that again they do not know how deep the swale is. Brandon informed everyone that the

rocks will slow the water down but he is not sure how much of it will not go onto the neighbor's property. Supervisor Williams informed the other members that he received a text and pictures from Mr. Richards saying that 1" berm is dug out and stone will be going in. Supervisor Williams went down after work to look at it and Mr. Richards did have the stone in the berm. The Supervisors would like to wait and see how the work Mr. Richards has done handles a good rain.

Repair of Roller

Curtis MacBeth, Roadmaster informed the Board that the Insurance Company wanted someone from the Township to give the go ahead to have the engine torn apart to see if there is anymore damage to the motor. If there is anything more wrong with the motor then the Insurance Company will then make a decision to total or repair. Susan Plank, Secretary/Treasurer was informed to call and give the go ahead to do the work.

Curtis MacBeth, Roadmaster informed the Board that the Road Crew will be going out to inspect the bucket truck on the 24th and J & J plan is to have this done in July and back to State College. J & J wants to keep it on track for approximately an August delivery date. Curtis MacBeth, Roadmaster informed the Board that Mack is still on schedule as before.

Curtis informed the Board that Jack, New, and Church Roads are paved and they plan on finishing up Winding Road, Flohrs Church on Monday and Ragged Edge Road on Tuesday.

Supervisor Santay informed the other Board Members that the Wings Unlimited Zoning Hearing request was given approval by the Zoning Hearing Board.

The workshop was adjourned at 8:47 p.m.

Respectfully submitted by

Susan J. Plank
Secretary/Treasurer

Chairman _____

Supervisor _____

Supervisor _____